

# Area 1 Transportation Project Status Report

Transportation Advisory Committee Meeting: February 23, 2016

## BUDGET YEAR 2014-2015

### IMPROVEMENT

- ❖ *Florence-Kelvin Highway – Adams Wy to Cochran Rd*
  - Project completed in May 2015 at \$1,024,067; \$275,900 under budget
  - \$750,000 was reimbursed FY 2014-2015 from Impact Fees
  - Remaining budget \$275,900 set for additional mile (Cochran Rd. to Donnelly Wash); ARDP scheduled for Spring 2016
  - Carryover to Budget Year 2015-2016
  
- ❖ ~~*Hussy St. – SR77 west 1,000*~~
  - Completed October 2015
  
- ❖ ~~*Panther Butte Rd. – SR79 to Blazed Ridge Rd*~~
  - Completed October 2015
  
- ❖ *Redington Rd. – Veterans Memorial Blvd to County Line*
  - Veterans Memorial to River Rd.; ARDP completed September 2015
  - Environmental study from River Rd. to County Line in progress
  - Carryover to Budget Year 2016-1017
  - **River Rd. to County Line; ARDP scheduled for Fall 2017**

## BUDGET YEAR 2015-2016

### MAINTENANCE

- ❖ *Cattle Tank Road – Davis Ranch Rd to Park Link Rd*
  - **Received 50' easement from Arizona State Land Department**
  - Environmental Assessment from Bureau of Land Management in progress
  - **Construction planned for FY 16-17, Fall 2016**; Construction will be in Phases starting with Davis Ranch to Amber Sunrise
  - Carryover to Budget Year 2016-2017
  
- ❖ ~~*Sianna Dr. – Estancia to Kit Fox Trl*~~
  - Remove project due to unresponsive donations

# Area 1 Transportation Project Status Report

Transportation Advisory Committee Meeting: February 23, 2016

## **BUDGET YEAR 2016-2017**

### **MAINTENANCE**

- ❖ *Harmon Rd – Toltec Hwy to Tweedy Rd*
  - In process of approving cost share agreement w/ Dairy owner
  - Dairy owner to contribute approx. \$150,000
  - Original budget \$360,000

## **BUDGET YEAR 2017-2018**

### **MAINTENANCE**

- ❖ ~~*Marylynne Ln. – Missile Base road north 3 mi.*~~
  - *Removed*

## **BUDGET YEAR 2018-2019**

### **IMPROVEMENT**

- ❖ ~~*Red Rock Access Rd. – Aguirre Ln to Sasco Rd.*~~
  - *Removed*

### **MAINTENANCE**

- ❖ ~~*La Palma Rd. – Cornman Rd to Selma Hwy*~~
  - Remove project due to City of Coolidge annexation in March 2015

# Area 2 Transportation Project Status Report

Transportation Advisory Committee Meeting: February 23<sup>rd</sup>, 2016.

## **BUDGET YEAR 2014-2015**

### **IMPROVEMENT**

- ❖ *Germann Road – Meridian Rd to Ironwood Dr*; Project was awarded MAG (Federal Funds) in Spring of 2015. Design is 95% complete, will finish up through ADOT's plan review process/approvals starting next FY16/17 after environmental work is complete (*our match cost to TAC \$13,918*). Construction funds for FY18/19 (*our match cost to TAC \$98,530*). In December submitted for MAG close-out funding to try and move the project ahead of schedule, will likely know in March whether project was granted the funding sooner to recommence finalizing the design and starting the environmental.
- ❖ *Guadalupe Road – Meridian Rd to Delaware Rd*; 2-lane paving improvement for 0.75mile; Design completed 5-12-15. Bid opening 7-30-15. Construction complete – final acceptance issued to Contractor (MR Tanner) on 1-25-16.
- ❖ *Hunt Highway Widening Phase III – Gary Rd to Bella Vista Rd*; 5-lane widening improvement, signal upgrades, rehabilitation of old asphalt near Gary/Bella Vista, installation of underground storm drain system – only design funding in TAC, construction is bond funded; Project being built in conjunction with the Gantzel Phase D1 project (+ pathway) and rehab work on Bella Vista Rd between Gantzel and Hunt Hwy; BOS awarded contract on 12-16-15 to Sunland Asphalt started construction on 1-25-16. Construction scheduled to last till February 2017.
  - *Gantzel Road – Bella Vista Rd to Poston Butte High School*; Pathway project. Project moving forward with Gantzel Phase D1 improvements and the Hunt Highway Widening Phase III project.

### **MAINTENANCE**

- ❖ *Stagecoach Pass Ave – Schnepf Rd to Ghost Rider St*; Project is in need of additional right-of-way South of the Section line due to existing utilities and drainage from (14) property owners, feedback hasn't been favorable towards donation with only (5) responses (1) of them a "no". Project will likely get pushed further out in the plan to FY19-20 to allow for Community group to acquire needed ROW.

## **BUDGET YEAR 2015-2016**

### **IMPROVEMENT**

- ❖ *Hunt Highway Widening Phase IV – Gary Rd to Magma Rd*; Project's design/construction is now bond funded. Design is 40% complete, 60% submittal planned for 2-12-16. Several successful meetings held with the State Land Department on Gantzel alignment through farmed lease, explanation of drainage improvements, etc. Project is a part of a regional improvement for the area which includes the Gantzel/Hunt Hwy connection (Phase D2) and regional Flood Control improvements in and around the Johnson Ranch and Magma Rd area.

# Area 2 Transportation Project Status Report

Transportation Advisory Committee Meeting: February 23<sup>rd</sup>, 2016.

- ❖ *Mitchell Trail – Heritage Rd to Arizona Farms Rd; Project is in need of donated right-of-way to move forward. Letters sent out for donation to (19) property owners as of 2-1-16 we have (5) yes's and (3) no.*

## **BUDGET YEAR 2016-2017**

### **MAINTENANCE**

- ❖ *Bronco Lane – Valley View Drive South 0.1 mile; Asphalt Rock Dust Palliative (ARDP) improvement; Scheduled construction Summer of 2016/2017.*
- ❖ *Christensen Road/Bartlett Road – Martin to 5<sup>th</sup> St; Project is a joint effort with the City of Coolidge, ARDP improvement; Scheduled construction Summer of 2016/2017.*
- ❖ *Maverick Circle – Mohican Rd West 0.1 mile; Asphalt Rock Dust Palliative (ARDP) improvement; Scheduled construction Summer of 2016/2017.*
- ❖ *Sixshooter Road – Jacob Waltz St North 0.1 mile; Asphalt Rock Dust Palliative (ARDP) improvement; Scheduled construction Summer of 2016/2017.*

# Area 3 Transportation Project Status Report

Transportation Advisory Committee Meeting: February 23, 2016

## **BUDGET YEAR 2014-2015**

### **IMPROVEMENT**

- ❖ *Maricopa-Casa Grande Highway Crossing the Santa Cruz Wash*; Construction is underway with completion anticipated Spring 2016. **Recommend amendment to increase project cost by \$300,000; Total Project Cost: \$2,600,000. (Kraft)**

### **MAINTENANCE**

- ❖ *Cornman Road – Mammoth Rd to Midway Rd*; ARDP completed in summer 2015. (Kraft)
- ❖ *Midway Road – Cornman Rd to Greene Wash*; ARDP completed in summer 2015. (Kraft)

## **BUDGET YEAR 2015-2016**

### **IMPROVEMENT**

- ❖ *Ralston Road – Teel to Val Vista Rd*; Double Chip over 6" ABC completed in summer 2015. (Kraft)

### **MAINTENANCE**

- ❖ *Storey Road – 11 Mi Corner Rd to Curry Rd*; ARDP completed in summer 2015. (Kraft)
- ❖ *Ralston Road – Wildcat to Dune Shadow Rd*; **ARDP underway with completion anticipated spring 2016. (Randall)**
- ❖ *Wildwood Road – Amarillo Valley Rd to Warren Rd*; **ARDP underway with completion anticipated spring 2016. (Randall)**

## **BUDGET YEAR 2016-2017**

### **IMPROVEMENT**

- ❖ *Heness Road – Val Vista Rd to Waverly Dr*; ROW acquisition in progress. **(Randall)**
- ❖ *McCartney Road – I-10 to Evans Road*; Recommend amendment to scope to only improve sections of road for installing culverts at dip crossings. Lane widening entire length for additional capacity not needed at this time. **(Randall)**

### **MAINTENANCE**

- ❖ *Huisatch Road – Garnet Rd to Amarillo Valley Rd*; **ARDP Programmed for summer 2016 (Randall).**
- ❖ *La Barranca Road – Sage St to Hidden Valley Rd*; **ARDP Programmed for summer 2016 (Randall).**