

Area 1 Transportation Project Status Report

Transportation Advisory Committee Meeting: September 22, 2015

BUDGET YEAR 2014-2015

IMPROVEMENT

- ❖ *Florence-Kelvin Highway – Adams Wy to Cochran Rd*
 - Project completed in May 2015 at \$1,024,067; \$275,900 under budget
 - \$750,000 was reimbursed FY 2014-2015 from Impact Fees
 - Remaining budget \$275,900 set for additional mile (Cochran Rd. to Donnelly Wash); ARDP scheduled for Spring 2016
 - **Recommend to carryover to Budget Year 2015-2016**

- ❖ *Hussy St. – SR77 west 1,000*
 - Dust Polymour application
 - Scheduled for October 2015

- ❖ *Panther Butte Rd. – SR79 to Blazed Ridge Rd*
 - Dust Polymour application
 - Scheduled for October 2015

- ❖ *Redington Rd. – Veterans Memorial Blvd to County Line*
 - Veterans Memorial to River Rd.; ARDP scheduled for end September 2015
 - Environmental study from River Rd. to County Line in progress
 - River Rd. to County Line; ARDP scheduled for Fall 2016

BUDGET YEAR 2015-2016

MAINTENANCE

- ❖ *Cattle Tank Road – Davis Ranch Rd to Park Link Rd*
 - Process of acquiring 50' easement from Arizona State Land Department
 - Environmental Assessment from Bureau of Land Management in progress
 - Construction planned for FY 16-17, Summer 2016; Construction will be in Phases with Davis Ranch to Amber Sunrise to be completed first
 - Project carryover to Budget Year 2015-2016
 - **Recommend to carryover to Budget Year 2016-2017**

- ❖ *Sianna Dr. – Estancia to Kit Fox Trl*
 - **Recommend to remove project due to unresponsive donations**

Area 1 Transportation Project Status Report

Transportation Advisory Committee Meeting: September 22, 2015

BUDGET YEAR 2017-2018

MAINTENANCE

- ❖ *Marylynne Ln. – Missile Base road north 3 mi.*
 - *Removed*

BUDGET YEAR 2018-2019

IMPROVEMENT

- ❖ *Red Rock Access Rd. – Aguirre Ln to Sasco Rd.*
 - *Removed*

MAINTENANCE

- ❖ *La Palma Rd. – Cornman Rd to Selma Hwy*
 - ***Recommend to remove project due to City of Coolidge annexation in March 2015***

Area 2 Transportation Project Status Report

Transportation Advisory Committee Meeting: September 22nd, 2015

BUDGET YEAR 2014-2015

IMPROVEMENT

- ❖ *Germann Road – Meridian Rd to Ironwood Dr*; Project was awarded MAG (Federal Funds) in Spring of 2015. Design is 95% complete, will finish up through ADOT's plan review process/approvals starting next FY16/17 after environmental work is complete (*our match cost to TAC \$13,866*). Construction funds for FY18/19 (*our match cost to TAC \$98,696*).
- ❖ *Guadalupe Road – Meridian Rd to Delaware Rd*; 2-lane paving improvement for 0.75mile; Design completed 5-12-15. Bid opening 7-30-15. Starting roadway construction this week (9/21) with completion within 120 days (if not sooner).
- ❖ *Hunt Highway Phase II – Thompson Rd to Gary Rd*; 5-lane widening improvement, new signal at Village Ln and rehabilitation of old pavement near Gary Rd; Construction is substantially complete as of September 16th, 2015. Contractor buttoning up some minor punch list items with full acceptance (close-out) by the end of the month.
- ❖ *Hunt Highway Widening Phase III – Gary Rd to Bella Vista Rd*; 5-lane widening improvement, signal upgrades, rehabilitation of old asphalt near Gary/Bella Vista, installation of underground storm drain system – only design funding in TAC, construction is bond funded; Project being built in conjunction with the Gantzel Phase D1 project (+ pathway) and rehab work on Bella Vista Rd between Gantzel and Hunt Hwy; Project is going to bid advertisement next month with a construction start in January 2016.
 - *Gantzel Road – Bella Vista Rd to Poston Butte High School*; Pathway project. Project moving forward with Gantzel Phase D1 improvements and the Hunt Highway Widening Phase III project.

MAINTENANCE

- ❖ *Apache Junction Area – Drainage Improvements*; Project funding used to rehabilitate intersections with significant drainage issues off of State Route 88 at Mountain View Road and Nodak Road. In-house crews completed projects last Summer.
- ❖ *Stagecoach Pass Ave – Schnepf Rd to Ghost Rider St*; Project is in need of additional right-of-way South of the Section line due to existing utilities and drainage from (14) property owners, feedback hasn't been favorable towards donation with only (5) responses (1) of them a "no". Project likely to be dropped from TAC plan this cycle without the needed land acquisitions.

Area 2 Transportation Project Status Report

Transportation Advisory Committee Meeting: September 22nd, 2015

BUDGET YEAR 2015-2016

IMPROVEMENT

- ❖ *Hunt Highway Widening Phase IV – Gary Rd to Magma Rd*; Project's design/construction is now bond funded. Design is 40% complete, 60% submittal planned for November. Project is a part of a regional improvement for the area which includes the Gantzel/Hunt Hwy connection (Phase D2) and regional Flood Control improvements in and around the Johnson Ranch and Magma Rd area.
- ❖ *Mitchell Trail – Heritage Rd to Arizona Farms Rd*; Project is in need of donated right-of-way to move forward. In the process of sending out letters to adjacent property owners on soliciting feedback on donation.
- ❖ *Quail Run Road – Florence Kelvin Hwy South 0.7miles*; Asphalt Rock Dust Palliative improvement; In-house crews completed project last Summer.

BUDGET YEAR 2016-2017

MAINTENANCE

- ❖ *Bronco Lane – Valley View Drive South 0.1 mile*; Asphalt Rock Dust Palliative (ARDP) improvement; Scheduled construction Summer of 2016/2017.
- ❖ *Christensen Road/Bartlett Road – Martin to 5th St*; Project is a joint effort with the City of Coolidge, ARDP improvement; Scheduled construction Summer of 2016/2017.
- ❖ *Maverick Circle – Mohican Rd West 0.1 mile*; Asphalt Rock Dust Palliative (ARDP) improvement; Scheduled construction Summer of 2016/2017.
- ❖ *Sixshooter Road – Jacob Waltz St North 0.1 mile*; Asphalt Rock Dust Palliative (ARDP) improvement; Scheduled construction Summer of 2016/2017.

Area 3 Transportation Project Status Report

Transportation Advisory Committee Meeting: September 22, 2015

BUDGET YEAR 2014-2015

IMPROVEMENT

- ❖ *Maricopa – Casa Grande Highway Crossing the Santa Cruz Wash*; Construction is underway with completion anticipated Winter 2015.

MAINTENANCE

- ❖ *Cornman Road – Mammoth Rd to Midway Rd*; ARDP currently underway in summer 2015.
- ❖ *Midway Road – Cornman Rd to Greene Wash*; ARDP currently underway in summer 2015.

BUDGET YEAR 2015-2016

IMPROVEMENT

- ❖ *Ralston Road – Teel to Val Vista Rd*; Double Chip over 6" ABC completed in summer 2015.

MAINTENANCE

- ❖ *Storey Road – 11 Mi Corner Rd to Curry Rd*; ARDP completed in summer 2015.
- ❖ *Ralston Road – Wildcat to Dune Shadow Rd*; ARDP scheduled for in fall 2015.
- ❖ *Wildwood Road – Amarillo Valley Rd to Warren Rd*; ARDP scheduled for in fall 2015.